

State Project ID: 5992-09-82/83/85/86/87/88
City of Madison, City of Verona
Cross Country Road - Prairie Hill Road
CTH M, Dane County

Update Date: **August 25, 2018**

Project Weekly Update

General Project Information –

The reconstruction of CTH M includes earthwork, storm sewer, sanitary sewer, water main, base aggregate, concrete curb and gutter, concrete sidewalk, HMA pavement, Structures B-13-845, retaining walls, street lighting, traffic signals. The overall work is scheduled for completion on November 1, 2019 with several interim completion dates.

Project Schedule:

- Overall Completion Date: November 1, 2019.
- Interim Completion Dates:
 - November 15, 2018- CTH M, CTH PD, Mid Town Road. (Switch to Stage 3)
 - November 15, 2018- Raymond Road, Meriter Way, and Wellness Way. (All work complete.)

Current Stage: Stage 2- work consists of roadway and structure construction on Raymond Road, CTH M, CTH PD, Mid Town Road, and additional side roads throughout the project limits. Multiple work operations will be taking place on both sides of CTH M, CTH PD, and Mid Town Road.

Work this week (week of 08/27/18):

- Crews will continue survey and layout operations.
- Crews will continue Stage 2 storm sewer, watermain, and sanitary sewer installations.
- Crews will continue Stage 2 grading and gravel placement.
- Crews will continue bridge construction at the CTH PD and CTH M intersection.
- Crews anticipate to complete structure C-13-2085 at Mid Town Road. Crews will also continue working on R-13-293. Crews anticipate beginning construction on the C-13-2086 structure and retaining wall R-13-300 at CTH PD.
- Crews anticipate beginning construction on C-13-2084 structure located on Raymond Road.
- Crews will continue restoration items as graded areas are complete.
- Crews anticipate placing curb and gutter and HMA pavement at Prairie Oaks Drive in Verona.

Work scheduled for the next week (week of 09/03/18):

- Crews will continue storm sewer installation along CTH M in the Stage 2 limits.
- Crews will continue watermain and sanitary sewer work throughout the project.
- Crews will continue Stage 2 grading and gravel placement.
- Crews will continue bridge construction at the CTH PD and CTH M intersection.
- Crews will continue work on the C-13-2086 structure and retaining walls R-13-300 at CTH PD.
- Crews will continue working on the C-13-2084 structure on Raymond Road.
- Crews will continue electrical installations throughout the project.

Traffic impacts -

- **Epic's UGM starts on August 26, 2018 and runs through August 30, 2018. Traffic delays are anticipated throughout the project during the AM and PM peak travel times.**
- The traffic pattern on CTH M will remain in the Stage 2 configuration until further notice.
- One lane of traffic in each direction will be maintained on CTH M, CTH PD, and Mid Town Road on the existing travel lanes during peak travel times.
- Roadway flagging operations will be taking place periodically throughout Stage 2 between the hours of 9am and 3pm and overnight between 7pm and 6am.
- Please be alert when traveling the CTH M corridor.

Contact information -

- The project field office is located at: 7395 CTH PD
Verona, WI 53593
Phone: 608-845-3350
- Business and property owners can also contact on-site project staff Trenton Diehl at trenton.diehl@strand.com

Please note that work is weather dependent, and may be subject to change. I would like to thank everyone for their patience and understanding throughout this construction season.